



ΘΕΣΣΑΛΟΝΙΚΗΣ - ΘΕΣΣΑΛΙΑΣ Α.Ε.

# 2nd PREPAREDNESS DRILL 22 March 2017

## "LEAK OF INTERNAL INSTALLATION IN A BOILER ROOM"



➤ 11 - 13 SKOUFA str., TRIKALA (MUNICIPALITY OF TRIKALA) THESSALY





The 2<sup>nd</sup> Preparedness Drill for the year **2017** of **EDA THESSALONIKI-THESSALIA** was successfully conducted on **Wednesday 22 March 2017** in **Trikala.** The success was made possible with the contribution of all services involved and the staff of the Gas Distribution Company, along with the participation of the fire department, the police, and the contractor companies.

The drill that was conducted by **EDA THESS** in **Trikala** aimed at testing and checking the completeness of emergency plans and the required cooperation between the structures involved, at improving coordination, communication and management of information, and **mostly at effectively dealing with the incident** within the required timeframe.

The drill scenario was developed by the Network Management and Emergency Intervention Unit and involved a "Gas leak" at the internal installation of a boiler room inside an apartment building on 11-13 Skoufa street, in Trikala, Municipality of Trikala.







#### <u>Trikala – Drill venue</u>

2/K







πλέφωνο άμεσης επέμβασης 10302



#### **Drill venue**

ΘΕΣΣΑΛΟΝΙΚΗΣ - ΘΕΣΣΑΛΙΑΣ Α.Ε.

**BOILER ROOM** 





REDUCER



**BOILER ROOM** VENTILATION OUTLET








ΘΕΣΣΑΛΟΝΙΚΗΣ - ΘΕΣΣΑΛΙΑΣ Α.Ε.

The drill starts at 18:10 the when boiler room







ΘΕΣΣΑΛΟΝΙΚΗΣ - ΘΕΣΣΑΛΙΑΣ Α.Ε.

The On-Duty Technician calls the Operational Technician (Balatolis) and informs him of the leak and the need to call the Fire Brigade, the Police and the contractor.






The On-Duty Technician gives safety instructions to the tenants, having established after inspection that there is a leak in the boiler room and the staircase. He opens the staircase windows up to the top floor to let the gas go out.







➤ The Operational Technician of EDA (Balatolis), the Fire Brigade and the Police arrive at the venue and are briefed on the situation.

















### EDA THESS staff asks for the following:

GEZZANONIKITZ - GEZZANIAZ A.E

- Contractor's presence Riser car equipped with the air discharge device for the boiler room (funnel).
- ➤ The Fire Brigade to inspect and evacuate the building.
- > The Police to prevent traffic around the building's block.

















- > The contractor company arrives at the incident venue
- ➤ Handling of Emergency Intervention incident
- The air discharge device is activated to clean the air in the premises where gas concentration has been found

















#### **Contractor company intervention**













During the Preparedness Drill, all parties involved followed the appropriate procedures and instructions, taking all necessary precautions and inspecting the natural gas distribution system.





The drill was completed at 19:52 pm, successfully dealing with the simulation incident. The On-Duty Technician informed the call center about the end of the incident.

